

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215798
Address: 1609 SW 27TH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Alex Fischer	Failed	Wednesday, July 05, 2023

Corrective Action Required:

1	Misc	-address header size in master bath not to plans (engineer) -provide engineering floor joist city stamped plans on site and uploaded (not uploaded or stamped) -address lvl's drilled through above bed 4 per 502.8.2 (engineers) -address I joist above basement bed bath sinks for cut drain above -fireblock -provide support for furr down in family room to floor joists above
---	------	--

Corrective Action Required:

2	Misc	-Provide city stamped plans on site
---	------	-------------------------------------

Comments: