

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226048
Address: 160 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Robb Popp	Failed	Wednesday, July 05, 2023

Corrective Action Required:

1	Misc	7/5/23
-Underground electrical scheduled and approved. Footing is not scheduled at this time, but is observed to be in failed condition.		
-Remove all loose soil and water from footing and provide min. 3" clearance to earth at all rebar		

Comments: