

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20224091

Address: 540 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064
520 NE TOWN CENTRE DR, LEES SUMMIT, MO
64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Vacuum	Devon Perry	Partial	Wednesday, July 05, 2023

Informational:

1 Misc

7-3-23 DP. Randy came out and did the vacuum test on MH A-1. The test passed. The invert is not poured. I talked to the new development today and if they end up tying into the MH they are fine pouring the invert monolithically. If they tie in below the MH, Randy with SideWorx will need to come back and pour the invert.

Comments: