

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20224091

Address: 540 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064  
520 NE TOWN CENTRE DR, LEES SUMMIT, MO  
64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Nick Scott	Passed	Wednesday, July 05, 2023

### Informational:

1	Misc	9-26-22 AN. Wait for plans to be approved for the sewer extension and possibly redo part of the sewer main to get more flow 11-9-22 AN. Crew has Ben working on redoing the sewer line changes and extension 11-14-22 AN. Crew is not working 11-21-22 AN. Crew is starting to install the rebar for the sewer encasement in the roadway 11-22-22 AN. Crew still installing rebar for encasement of sewer main in road 11-29-22 AN concrete encasement is completed under the road of 120'. Still need the 50' encasement 12-6-22 AN spoke with city engineer about sanitary between station 6 - 7 and it does need the 50' encasement because it sits on top of the storm pipe 12-12-22 AN. If the sanitary is not encased we will not be able to issue a TCO 3-2-23 DP. Randy is preparing to pour encasement with in the next week and also expecting delivery of the final Manhole this week. 3-3-23 DP Randy is exposing sewer to pour 50' encasement just south of MH S-3 3-3-23 DP Contractor finished 50' encasement on sewer just south of MH S-3 4-14-23 NS Contractors are not working today.
---	------	---

**Comments:**