

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215559

Address: 451 SE OLDHAM PKWY, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Sediment Control (ESC) Inspection	Patrick Schonfeldt	Partial	Thursday, July 06, 2023

Informational:

1 Misc

Erosion control measures in place and appear to be functioning. 8/2/22 ES

8-8-22 RH. Erosion Control is up and in working order.

8-15-22 RH. Erosion control is up and in working order.

8-22-22 RH. Erosion control is up and in working order.

8-29-22 RH. Erosion control is up and in working order.

9-6-22 RH. Erosion control is up and in working order.

9-12-22 RH. Erosion control is up and in working order.

9-19-22 RH. Erosion control is up and in working order.

9-26-22 RH. Erosion control is up and in working order.

10-3-22 RH. Erosion Control is up and in working order.

10-11-22 RH. Erosion control is up and in working order.

10-24-22 RH. Erosion control is up and in working order.

10-31-22 RH. Erosion control is up and in working order.

11-7-22 RH. Erosion control is up and in working order.

11-14-22 RH. Erosion control is up and in working order.

11-28-22 RH. Erosion control is up and in working order.

6-19-23 PS Existing building A has been demolished with site ready for construction of new building. Erosion control on perimeter and construction entry needed before new site work begins.

7-6-23 PS Spoke with Andrew with Rose construction, waiting on utility marking before Gordon Energy can place silt fence. Expected wither by end of week or early next week. Contractor obtaining straw swaddles to place on west side

Comments: