

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20224091

Address: 540 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064  
520 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Punch List Inspection</b>	Devon Perry	Partial	Friday, July 07, 2023

Informational:

1 Misc

7-6-23 DP. The invert has yet to be poured in A-1. The new development is only running a service line so it tying into a wye below the Manhole. I called Randy and told him that this invert needs to be poured ASAP. He said that he will plan on pouring it the first of the week. The main also needs to be flushed really well before calling water out for bond inspection.

**Comments:**