

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230780
Address: 228 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Robb Popp	Not Ready	Friday, July 07, 2023

Corrective Action Required:

1	Misc	Ok to patch fire wall Ok to one side all areas, bathroom nad bar knee wall ok to cover 7/7/23 COMPLETE ALL IN WALL PLUMBING -Complete supply lines in wall -Ensure all vents have proper slope -Complete supply to mop sink and hot water heater -Secure all vertical piping 2" and smaller to prevent movement perpendicular to axis of pipe **3RD INSPECTION. NOT READY FEE ASSESSED
---	------	--

Comments: