

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225301
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	John Jackson	Partial	Saturday, July 08, 2023

Informational:

1 Misc

07/08/23 Saturday JMJ (Mussel & Hall)

Contractor is planning to complete type 3 surface layer on the Robotics & Building "B" Gym and possibly the Student Drop-Off Drive Area @ the SW side Lee's Summit School. Contractor had to broom parking off due to the rains of last night to prepare for asphalt surface coat. CFS is on site to take density test of surface asphalt also see PRCOM20210104.

Comments: