

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225301
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	John Jackson	Partial	Saturday, July 08, 2023

Informational:

1 Misc

07/08/23 Saturday JMJ (Musselman & Hall) (CFS-third party testing)
Contractor is planning to complete type 3-01RC surface layer on the Robotics & Building "B" Gym parking lot and possibly the Student Drop-Off Drive Area @ the SW side of Lee's Summit School. Contractor had to broom parking lot off due to the rains of last night to prepare for asphalt surface coat. Temperature ranged from the low to mid 70's.

Approximately 426 ton of type 3-01RC asphalt was laid today @ the Robotics & Building "B" Gym parking lot. As-per CFS tester all areas passed, but the rear drive-lane and parking lot area was on the low spectrum of passing. Contractor was unable to complete laying asphalt for parking lot Building "B" Gym because of an area near the entrance was saturated and retaining a puddle of water. This area may have to be reestablish to finish paving the parking lot. Inspector will check area to determine if any additional measure will be required for base pavement to be laid. Contractor plans to moved to other areas on the project that require surface pavement, the first of next week.

Comments: