

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216100
Address: 4813 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--------------------------------------|--------------|----------|-----------------------|
| Electrical Service Inspection | Khanh Nguyen | Failed | Monday, July 10, 2023 |

Corrective Action Required:

| | | |
|---|------|---|
| 1 | Misc | -Install covers at SE conductor connections to main breaker -Bond enclosure by tightening the main bonding screw all the way in -Install a #4 copper conductor jumper from the grounding bus bar where the ufer GEC is connected to to the middle grounded bus bar; or directly connect the ufer GEC to the middle grounded bus bar |
|---|------|---|

Comments: