

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225301
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	John Jackson	Partial	Saturday, July 08, 2023

Informational:

1 Misc

07/08/23 Saturday JMJ (Musselman & Hall)
Contractor is planning to complete type 3-01RC surface layer on the Robotics & Building "B" Gym parking lot and possibly the Student Drop-Off Drive Area @ the SW side Lee's Summit School. Contractor had to broom parking lot off due to the rains of last night to prepare for asphalt surface coat Temperature ranged from the low to the mid 70's. Contractor laid approximately 426 tons of type 3-01RC asphalt between the Robotics & Building "B" Gym parking locations. Inspector will check the near the entrance of Building "B" Gym parking lot to see if the is suitable for a base pavement on 07/10/23 Monday. Contractor will continue working in other locations that require pavement. Third party tester was CFS all areas passed, but rear parking and driveway area of Building "B" Gym were on the lower spectrum of passing.

Comments: