

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225301
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	John Jackson	Partial	Tuesday, July 11, 2023

Informational:

1 Misc

12/27/22 Tuesday (She Digs It SDI)
Contractor installing MH A1 @STA 3+23.74 4' sanitary sewer doghouse manhole see detail , C790-C.

01/12/23 Thursday (SDI)

Contract removing abandoned gas main so they can continued the installation of 8" sanitary main.

01/16/23 Monday (SDI)

Contractor was able to install MH A3@STA 6+34.92 sanitary running newly installed sanitary line.

Contractor connected to the existing main with a max adapter also began to install approximately 63' sewer service line see C700-C.

Contractor poured floor of Dog House sanitary as-per project details.

01/17/23 Tuesday JMJ (SDI)

Contractor installed approximately 53' of lateral coming from MH A3 & 32' of the lateral before MH A3. Contractor backfilled excavation.

Informational:

2 Misc

07/11/23 Tuesday JMJ (Rodriguez- Kevin)

contractor installed 3" riser to sanitary to raise to the required elevation for the surface layer that will be installed next week (Bus & Student drop-off

area).

Comments: