

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230813
Address: 3511 SW MARKET ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Ryan Heckman	Partial	Monday, May 22, 2023

Informational:

1 Misc

5-10-23 RH. Storm Structures were installed for Line 3 Station 0+00 to 0+75. Correct bedding was placed for structures. Rip Rap still needs to be added to the outlet at 0+00.

5-12-23 RH. Storm Structure 10A for Storm Line 1 was placed over the previously poured line. Structure 32 at station 1+09 was placed and poured around. Collars and inlets were poured for the previously placed storm structures.

5-22-23 RH. Storm structure 11 is being lowered to match grade for parking lot.

7-11-23 BR 110' of storm sewer was installed with building gutters tie into storm main on the west side the building.

Comments: