

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20230248

Address: 800 NW WARD RD, LEES SUMMIT, MO 64086900 NW WARD RD, LEES SUMMIT, MO 64086700 NW
WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Wednesday, July 12, 2023

Informational:

1 Misc

06/21/23 Wednesday JMJ (ESS)

Contractor started installation of storm but stopped.

Contractor waiting for the arrive of additional storm structure.

06/29/23 Thursday JMJ (ESS)

Contractor began the installation of storm of line "C" storm box C1.

Approximately 80' of 36" corrugated HDPE storm pipe was installed come out of C1 see(C-0511).

C1 was connected to existing storm pipe 33" 3CP Concrete Pipe.

07/01/23 Saturday JMJ (ESS)

Contractor installed approximately 40' of corrugated HDPE storm pipe and began constructing C2

06/30/23. Today contractor continued to install storm line "C" approximately 100' of 36" HDPE storm pipe out of C2.

07/06/23 Thursday JMJ (ESS)

Continue the construction of storm line "C". Inverts & collars was poured for storm box C1 & C2.

10" Sanitary was accidentally hit by contractor, it was repaired.

07/07/23 Friday JMJ (ESS)

Contractor installed approximately 35' of 36" HDPE storm pipe and started constructing C3 and stacking C2 & C3. Excavation was backfilled from C2 to C3.

07/10/23 Monday JMJ (ESS)

Contractor installed approximately 50' of 36" HDPE storm pipe. Contractor poured inverts and collars for storm box structure C3. Contractor will attempt to install another stick of storm pipe.

07/11/23 Tuesday JMJ (ESS)

Contractor continued the deep excavation of storm line approximately 60' of 36" HDPE and set the bottom of C4 storm box was installed.

07/12/23 Wednesday JMJ (ESS)

Contractor continues to lay storm pipe on line "C" 36" HDPE and backfill excavation.

Comments: