

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20220125

Address: 1231 NW MAIN ST, LEES SUMMIT, MO 640861100 NW MAIN ST, LEES SUMMIT, MO 640861220 NW
MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|----------------------------|--------------|----------|-----------------------------|
| Driveway Inspection | John Jackson | Partial | Wednesday, July 12, 2023 |

Informational:

1 Misc

07/11/23 Tuesday JMJ (Fenix Construction)

Contractor grade materials and constructed forms on 07/10/23. The first approach was poured on Main Street & NE Tudor RD. Inspector witness contractor putting clear cure on first approach. Inspector informed General Contractor Kadean that the cure should be white.

07/12/23 Wednesday JMJ (Fenix Construction)

contractor continued to grade & place materials on approaches on Main Street. The second approach is located @ the NE side of building #1. Contractor plans to pour concrete tomorrow.

Comments: