

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20224901
Address: 2602 SW TRACKER LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Bobby Richest	Partial	Thursday, June 08, 2023

Informational:

1	Misc	5-2-23 RH. Sidewalk is formed up on the left side of the driveway and aggregate is placed and compacted. Approved to pour.
		5-3-23 RH. Rest of sidewalk is formed up and aggregate is placed and compacted. Approved to pour.
		5-10-23 RH. Prints were found on some sidewalk panels and will need replaced.
		6-8-23 BR Frame is installed and compacted ready for concrete on panels that needed to replace
		6-12-23 BR Sidewalk is concreted to the LS specification

Comments: