

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20224162
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Punch List Inspection	Devon Perry	Partial	Friday, July 14, 2023

Informational:
1 Misc

- Punch list for Substantial Completion listed below.
- Water Department accepting sanitary sewer
 - Vegetation
 - At walking path through Island just past roundabout needs truncated domes, you can use the ones that lag into the concrete and cap since it is flat. These will need to be installed on both sides, and stretch up to 2" from each edge
 - Blocks behind the waddles per our spec at every storm box throat
 - 1 curb guard rods is bent, this will need to be replaced.
 - 1 section of curb "X'd" out needs replaced from joint to joint
 - Any small pieces of missing curb especially at saw cuts need to be dug out and grouted. This is where most of the issues are at the saw cuts.
 - Cut off all lifting rings on the outside edge of storm structure lids (i've painted some pink, but every box has 4.
 - Knock off any concrete standing in the throat of the storm structure, and grout if it is honeycombed.
 - Clean off sidewalks and street

Comments: