

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20225142
Address: 374 NW PATCH CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Passed	Monday, July 17, 2023

Informational:

1 Misc

6-29-23 DP. Bobby did this for me. Said everything was good, approved to pour.

7-7-23 DP. SW has been poured, cross slopes are in compliance. Forms are still in place, will pass once forms have been removed.

7-17-23 DP. Forms have been removed. Passed.

Comments: