

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225302
Address: 2600 SW WARD RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Ryan Heckman	Partial	Wednesday, December 21, 2022

Corrective Action Required:

1	Misc	12-20-22 RH. Storm started to be placed today with A1. Contractor had to break out rock to start placing and make bedding. Contractor cut into existing storm place.
		12-21-22 RH. Storm will continue on Line A after A1 was installed. Storm on Line A went out 40' and stopped due other work on parking lot needing to be completed first.
		7-20-23 BR 100' of storm sewer installed on south side of building to connect with roof gutters.

Comments: