

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213827
Address: 4709 NE FREEHOLD DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Nick Scott	Passed	Thursday, July 20, 2023

Corrective Action Required:

1	Misc	4-6-2023 NS. Site visited the sidewalk needs to be cleaned before I can do a final inspection. 4-25-23 NS the sidewalk has been cleaned but water meter has not been moved from being in the sidewalk. I will schedule this out to July 6-13-23 NS Site visited for a sidewalk inspection pre-pour and the sidewalk had forms but did not have 4 inches of rock. Not ready I called and let the contractor know what he needs to do for it to pass. 6-20-23 NS Site visited for a sidewalk inspection pre-pour and it appears that sidewalk passes pre-pour inspection. I will come back in a couple weeks to check the sidewalk ADA. 7-20-23 NS Site visited and the sidewalk and driveway pass ADA standards.
---	------	---

Comments: