CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20225556

Address: 1501 SW ARBORWALK BLVD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Grading/Excavation/Fill Patrick Schonfeldt Partial Tuesday, July 25, 2023

Inspection

Informational:

1 Misc 7-5-23 PS Crews on site have been mowing and pulling trees

7-6-23 PS Crew pulling trees and brush, hauling off site

7-11-23 PS Crew on site grading

7-12-23 PS Crew on site grading

7-13-23 PS Crew on site grading soil

7-14-23 PS Crew grading site and compacting soil, also excavating for

sediment basin design

7-17-23 PS Crew grading site and compacting soil

7-20-23 PS Crew grading soil

7-21-23 PS Crew on site performing grading and compaction of soil

7-25-23 PS Crews on site performing grading and compacting of soil

Comments: