

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20232379

Address: 2070 NW LOWENSTEIN DR, Unit:IR, LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, Unit:A, LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, Unit:B, LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, Unit:C, LEES SUMMIT, MO 640812060 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	Devon Perry	Passed	Friday, July 28, 2023

Informational:

1 Misc

7-17-23 DP. The 8" stub that is suppose to come across the private drive doesn't seem to be there. We need to figure that out first. Also, we do not want to use tee's for water services. These will be required to be taps.

7-19-23 DP. Contractor dug down to find the 8" stub that goes across to Lot 5. When they removed the dirt the valve slipped off causing a water break. After pumping the water down, the valve wasn't installed properly. I had them add a megalug on the pipe and megalug on the valve. Then they duckbilled these together. After a valve they installed a 8" 90* and 1 stick of 8" ductile that runs to the south. This extension will be used for the 4 taps that is needed.

7-25-23 DP. Contractor chlorinated the stick of pipe that was added.

7-26-23 DP. Stick of pipe was flushed. Will be ready for taps after 7:30 am tomorrow. No samples or pressure testing needed with it being 1 stick of pipe.

7-28-23 DP. Taps have been made. Meters and pits have been set.

Comments: