

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20220125

Address: 1231 NW MAIN ST, LEES SUMMIT, MO 640861100 NW MAIN ST, LEES SUMMIT, MO 640861220 NW  
MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	John Jackson	Partial	Friday, July 28, 2023

Informational:

1 Misc

06/29/23 Thursday JMJ ( Thorne & Son Asphalt, Freedom Concrete ) Contractor began to lay type 5 recycled asphalt on public street (NE Main Street) . Contractor began working around 6:15AM inspector was not informed of the start time. Contractor installing a 3" to 4" first base lift for the entire length of public street. Third party testing Olsson is taking all the required test and samples so, far all density reading have been passing. Freedom is grading asphalt for curbs and storm throat to be installed after the first base lift is completed.

06/30/23 Friday JMJ ( Thorne & Son Asphalt ) Contractor completed that passes of laying the first base asphalt layer on NE Main Street and connecting streets. The asphalt tickets were collected 61 loads yesterday @ 1918.89 total tons, 24 loads today @ 725.86 tons.

07/28/23 Friday JMJ ( Thorne & Son Asphalt ) Contractor installed approximately 1503 tons of second layer of base asphalt type 5 recycled NW Main Street & NW Sloan Street.

**Comments:**