

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20221062

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW  
PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Service Inspection</b>	Devon Perry	Passed	Friday, July 28, 2023

Informational:

1	Misc	Water did 5 taps on site today. Rudy's crew started working on them and got rained out. 4/29/22 ES
---	------	--

Informational:

2	Misc	Rudy's crew finished installing the water meters. Copper ran from main to meters and at least 10' beyond meter pit. A couple pits will need to be adjusted at final grade. 5/3/22 ES
---	------	--

Corrective Action Required:

3	Misc	Doing checkup on water meters after pads were graded out and curbs starting. Meter setup on Lot 9C is leaking. Contacted Cody to let him know about this issue for correcting. 6/10/22 ES
---	------	---

**Comments:**