

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20221062

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW  
PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                       | Inspector:  | Outcome: | Date:                 |
|-----------------------------------|-------------|----------|-----------------------|
| <b>Pavement-Curb Construction</b> | Devon Perry | Passed   | Friday, July 28, 2023 |

Informational:

1 Misc

Richard's crew was on site beginning grade cutting for curb lines. 6/15/22 ES

Performed a proof roll with Cody from ESS and 3rd party inspector. All areas looked good. 6/15/22 ES

ESS was onsite clearing aggregate around edges of curb lines from final cut they performed yesterday. 6/16/22 ES

Richard's crew onsite working on curbs. 6/17/22 ES

Richard's crew working on curbs. 6/20/22 ES

Richard's crew working on curbs and footings for trash pads. Put down 36 cy of concrete total. 6/21/22 ES

Richard's crew continued on curbs, finished all but a couple small sections and where it connects to existing sidewalk. 20 cy of concrete today. 6/22/22 ES

Richard's crew hand poured about 10 cy of curbs today and 36 cy for dumpster pads. 6/22/22 ES

Richard's crew poured dumpster pads and lead up to south base. 6/23/22 ES

Richard's crew was working on curbs they weren't able to finish last week.  
6/27/22 ES

Richard's crew finished up curbs, including replacing some. Also finished pouring wall bases for dumpster pads. 6/28/22 ES

**Comments:**