CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRSITE20225556Address:1501 SW ARBORWALK BLVD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection		Patrick Schonfeldt	Partial	Tuesday, August 01, 2023
Informational:				
1	Misc	7-5-23 PS Crews on site have been mowing and pulling trees		
		7-6-23 PS Crew pulling trees and brush, hauling off site		
		7-11-23 PS Crew on site grading		
		7-12-23 PS Crew on site grading		
		7-13-23 PS Crew on site grading soil		
		7-14-23 PS Crew grading site and compacting soil, also excavating for sediment basin design		
		7-17-23 PS Crew grading site and compacting soil		
		7-20-23 PS Crew grading soil		
		7-21-23 PS Crew on site pe	erforming grading and comp	paction of soil
		7-25-23 PS Crews on site p	performing grading and com	npacting of soil

7-26-23 PS Crew on site performing grading and compacting of soil, Excavating soil where building underground parking garage will go

7-27-23 PS Crew on site grading and compacting soils

7-28-23 PS Crew on site grading and compacting soil

8-1-23 PS Crew excavating and compacting at underground garage

Comments: