

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20213592

Address: 3722 SW WALSH DR, LEES SUMMIT, MO 640823724 SW WALSH DR, LEES SUMMIT, MO 640823726  
SW WALSH DR, LEES SUMMIT, MO 640823720 SW WALSH DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Kyle Beard	Not Ready	Wednesday, August 02, 2023

Corrective Action Required:

1	Miscellaneous Correction	3726
---	--------------------------	------

- Address header above kitchen sink. Not per plan
  - Insulate in garage chase
  - LIB in kitchen needs to be remained
  - Nail plate missing in master bathroom toilet
  - Nail plate missing at dryer top plate
  - Dryer vent through the roof is not complete
  - Need three joist hangers in the master closet
  - Missing plumbing nail plate in bathroom of bedroom 2
  - Truss tie down screw in bedroom 2 missing
  - Basement a/c supply line needs a hanger
  - UFER is not being utilized for grounding
  - Gas line is not grounded
  - Electrical panel is not installed
  - Joist hanger behind furnace in not installed correctly
  - NOT A COMPLETE LIST. Electrical was not completed
- No other units were inspected

**Comments:**