

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213592

Address: 3722 SW WALSH DR, LEES SUMMIT, MO 640823724 SW WALSH DR, LEES SUMMIT, MO 640823726
SW WALSH DR, LEES SUMMIT, MO 640823720 SW WALSH DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Kyle Beard	Failed	Wednesday, August 02, 2023

Corrective Action Required:

1	Miscellaneous Correction	3726
---	--------------------------	------

- Address header above kitchen sink. Not per plan
 - Insulate in garage chase
 - LIB in kitchen needs to be remained
 - Nail plate missing in master bathroom toilet
 - Nail plate missing at dryer top plate
 - Dryer vent through the roof is not complete
 - Need three joist hangers in the master closet
 - Missing plumbing nail plate in bathroom of bedroom 2
 - Truss tie down screw in bedroom 2 missing
 - Basement a/c supply line needs a hanger
 - UFER is not being utilized for grounding
 - Gas line is not grounded
 - Electrical panel is not installed
 - Joist hanger behind furnace in not installed correctly
 - NOT A COMPLETE LIST. Electrical was not completed
- No other units were inspected

Comments: