

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20224767  
Address: 1100 NW MAIN ST, Unit:D, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Robb Popp	Not Ready	Thursday, August 03, 2023

Corrective Action Required:

1	Misc	Demising wall screw pattern: -West side complete except at pass through -East side from column line 7-10 ok **Seal perimeter and all penetrations
---	------	--

Riser room screw pattern complete  
\*\*Seal perimeter and all penetrations

Corrective Action Required:

2	Misc	8/2/23 -Repair holes at pass through- replace rock from stud to stud and maintain screw pattern 8/3/23 Not ready fee assessed
---	------	--

**Comments:**