

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225303
Address: 901 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	John Jackson	Partial	Thursday, August 03, 2023

Informational:
1 Misc

07/25/23 Tuesday JMJ (Epic Concrete)
Sidewalk passed pre-inspection contractor plans to pour 12yd of concrete tomorrow.

07/26/23 Wednesday JMJ (Epic Concrete)
Sidewalk was poured as planned.
Sidewalk areas to the North and South of Robotics passed pre-inspection.
Sidewalk pours for the N&S are schedule for tomorrow.

07/27/23 Thursday JMJ (Epic Concrete)
North & South sidewalks were poured around the newly constructed Robotics building.
Having issue with contractor getting cure on poured concrete.

08/02/23 Wednesday JMJ (Epic Concrete)
Sidewalks forms and materials passed. North and West side of Robotics building.

Comments:

