

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226232
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	John Jackson	Partial	Friday, August 04, 2023

Informational:

1	Misc	06/13/23 Tuesday JMJ (Site-Rite Derek) Contractor is locating utilities so they can install MH S101 to existing line and began the laying 8" SDR-26 approximately 46' to S102. 08/04/23 Friday JMJ (Site Rite-James) Contractor replaced existing manhole installed cone and 5"DIA including new barrel section see detail 302 on sheet C703 for further details. General work on sanitary replacement and installation as-per project plan.
---	------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: