

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20225556
Address: 1501 SW ARBORWALK BLVD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Patrick Schonfeldt	Partial	Monday, August 07, 2023

Informational:

1	Misc	7-5-23 PS Crews on site have been mowing and pulling trees
		7-6-23 PS Crew pulling trees and brush, hauling off site
		7-11-23 PS Crew on site grading
		7-12-23 PS Crew on site grading
		7-13-23 PS Crew on site grading soil
		7-14-23 PS Crew grading site and compacting soil, also excavating for sediment basin design
		7-17-23 PS Crew grading site and compacting soil
		7-20-23 PS Crew grading soil
		7-21-23 PS Crew on site performing grading and compaction of soil
		7-25-23 PS Crews on site performing grading and compacting of soil

7-26-23 PS Crew on site performing grading and compacting of soil,
Excavating soil where building underground parking garage will go

7-27-23 PS Crew on site grading and compacting soils

7-28-23 PS Crew on site grading and compacting soil

8-1-23 PS Crew excavating and compacting at underground garage

8-2-23 PS Crew scraping and compacting soils

8-7-23 PS Crew spreading and compacting fill dirt being delivered on east
side of project.

Comments: