

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216391
Address: 2040 SW WHEATFIELD CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Not Ready	Monday, August 07, 2023

Corrective Action Required:

2	Misc	-no basement inspection performed fire blocking and framing not completed
		-connect ufer ground to middle grounded bus bar
		-incorrect anchor bolt washer at single car garage for pfh
		-fire block chase at N garage wall into furr down
		-under covered rear porch for inspection
		-seal penetrations in R/a joist space above kitchen
		-provide attic access ?-anchor all steel columns in basement

Comments: