

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRLD20231003  
Address: 3620 SW WARD RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Patrick Schonfeldt	Partial	Monday, August 07, 2023

Corrective Action Required:

1	Misc	3-31-23 PS Erosion control has not been installed on site
		4-3-23 PS Contractor has completed cutting down remaining trees on site. No update to erosion control on site
		4-11-23 PS No update to erosion control on site per approved plans
		4-25-23 PS No additional erosion control has been added to site since 4-17 install
		5-1-23 PS Crew on site is chipping trees that have been cut down
		5-12-23 PS Crew chipped some of the tree piles but not all on site. No change to erosion control on site since 4-17 install
		5-31-23 PS No activity or change to site since last inspection.
		6-29-23 PS Crew on site today and yesterday 6/28 removing tree piles on east side of project
		7-17-23 PS No activity on site today

7-21-23 PS No activity on site today

7-25-23 PS Tree crew on site today removing tree and brush piles from site

7-26-23 PS No activity on site today. Mulch piles along corner of Ward and 150 were spread out yesterday.

8-1-23 PS No activity on site today

8-3-23 PS No activity on site today

8-7-23 PS Tree crew on site today removing tree and brush piles from site

**Comments:**