

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20192646  
Address: 3201 NW PARAGON PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	Robb Popp	Failed	Tuesday, August 08, 2023

Corrective Action Required:

1	Misc	-Exterior wall framing at second floor and parapet ok to cover -Complete electrical for inwall inspection at column bump outs **8/8/23-REMOVE ROCK AT FACE OF COLUMNS FOR INSPECTION, SECURE ALL RIGID PVC PER NEC 252.30, COMPLETE ELECTRICAL AND SPRINKLER AT SOFFITS -ALL FURTHER INSPECTIONS WILL BE PERFORMED UNDER IN-WALL INSPECTION
---	------	--

Comments: