

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192646
Address: 3201 NW PARAGON PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Robb Popp	Failed	Tuesday, August 08, 2023

Corrective Action Required:

1	Misc	-Exterior wall framing at second floor and parapet ok to cover -Complete electrical for inwall inspection at column bump outs **8/8/23-REMOVE ROCK AT FACE OF COLUMNS FOR INSPECTION, SECURE ALL RIGID PVC PER NEC 252.30, COMPLETE ELECTRICAL AND SPRINKLER AT SOFFITS
---	------	---

Comments: