

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20192646  
Address: 3201 NW PARAGON PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                  | Inspector: | Outcome: | Date:                    |
|--|------------|----------|--------------------------|
| <b>Rough Framing Inspection - Commercial</b> | Robb Popp  | Failed   | Tuesday, August 08, 2023 |

Corrective Action Required:

|   |      |   |
|---|------|---|
| 1 | MISC | Exterior sheathing at 2nd floor and parapet ok<br>Sheathing at rooftop parapet screw pattern ok |
|---|------|---|

7/13/23

-Complete electrical for inwall inspection at column bump outs

**\*\*8/8/23-REMOVE ROCK AT FACE OF COLUMNS FOR INSPECTION, SECURE ALL RIGID PVC PER NEC 252.30, COMPLETE ELECTRICAL AND SPRINKLER AT SOFFITS**  
-ALL FURTHER INSPECTIONS WILL BE DONE UNDER IN=WALL INSPECTION

**Comments:**