## CITY OF LEE'S SUMMIT **Development Services Department** 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20213592

Address: 3722 SW WALSH DR, LEES SUMMIT, MO 640823724 SW WALSH DR, LEES SUMMIT, MO 640823726

SW WALSH DR, LEES SUMMIT, MO 640823720 SW WALSH DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection -Kyle Beard Failed Tuesday, August 08, 2023

Residential

Corrective Action Required:

2 Miscellaneous 3722

Correction

- Gas line gauge reads 2 lbs at the start of inspection and does not have enough pressure for proper inspection
- Anchor bolts in garage are not tightened down
- Supply register above front porch ceiling needs seam tape applied at joint
- Address broken plywood decking at rated assembly along the south wall ridge
- Address repaired trusses in master bathroom and utility room
- Install joist hangers in the master bedroom tray ceiling 2x4s that have a 12

foot span

3720

All passed

Okay to start insulating on 3720 only

<b>Comments:</b>	
------------------	--