

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20232458
Address: 2818 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---------------------------------|--------------|----------|-------------------------|
| Above Ceiling Inspection | Khanh Nguyen | Failed | Friday, August 11, 2023 |

Corrective Action Required:

| | | |
|---|------|---|
| 1 | Misc | -Support PVC plumbing at max 10 ft vertical -Support electrical box per code; support MC to independent support wire, color tag, and secure support wire at bottom end. Use listed support clips for MC support -Color/ ID all support wires for MC -Do not use ceiling grid support wire to support MC -Support low voltage cables off ceiling grid in a nice&workmanlike manner |
|---|------|---|

Comments: