

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20212005  
Address: 516 SE CARTER RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Patrick Schonfeldt	Passed	Friday, August 11, 2023

Informational:

1 Misc

9-9-22 RH. Sidewalk is formed up and aggregate placed and compacted.

5-5-23 PS Final sidewalk inspection is failed, there is a cracked sidewalk panel at last panel on east side of lot that will need to be replaced. Apply white cure evenly across entire sidewalk surface as required by LS specifications

7-17-23 PS Performed pore pour inspection for replacement panel that was cracked on east end of lot. OK to pour replacement panel.

8-11-23 PS Cracked panel has been replaced. Sidewalk meets ADA and LS specs

**Comments:**