

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192646
Address: 3201 NW PARAGON PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Kyle Beard	Partial	Friday, August 11, 2023

Corrective Action Required:

1	MISC	Exterior sheathing at 2nd floor and parapet ok Sheathing at rooftop parapet screw pattern ok
---	------	---

7/13/23

-Complete electrical for inwall inspection at column bump outs

****8/8/23-REMOVE ROCK AT FACE OF COLUMNS FOR INSPECTION, SECURE ALL RIGID PVC PER NEC 252.30, COMPLETE ELECTRICAL AND SPRINKLER AT SOFFITS
-ALL FURTHER INSPECTIONS WILL BE DONE UNDER IN=WALL INSPECTION**

Corrective Action Required:

2	Miscellaneous Correction	- Rigid PVC in knock out columns have been secured. - soffit electrical and sprinkler system have not been completed This is a partial pass for the columns only 08/11/2023. KBEARD
---	-----------------------------	--

Comments: