

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226232
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Retaining Wall Inspection	Robb Popp	Partial	Friday, August 11, 2023

Informational:

1 Misc

06/29/23 Thursday JMJ

Contractor has been grading and stabilizing foundation for retaining wall.
Retaining wall blocks were delivered to site yesterday and today.

07/12/23 Wednesday JMJ

Contractor has done some foundation preparation for retaining, but does not appear that the wall is being constructed at this point.

07/17/23 Monday JMJ (MSE Hardscape)

Contractor is working on the installation of retaining wall. The site has received heavy rain fall over the weekend. 89 degrees is the high for the day current temperature is 76 degrees at 8:45AM possible showers until 6PM today.

07/19/23 Wednesday JMJ (MSE Hardscape)

Contractor continues to work on the installation of retaining wall Alpha & Omega was the third party.

07/21/23 Friday JMJ (MSE Hardscape)

Contractor continued work on retaining wall around storm structures.

07/25/23 Tuesday JMJ (MSE Hardscape)

Contractor continued working on retaining wall.

08/04/23 Friday JMJ (MSE Hardscape)

Contractor continues to work on the installation of retaining wall Alpha & Omega was the third party.

08/11/23 Friday JMJ (MSE Hardscape)

Contractor continues to work on the installation of retaining wall Alpha & Omega was the third party.

Comments: