

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231468
Address: 2911 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Final Electrical Inspection - Commercial	Khanh Nguyen	Failed	Monday, August 14, 2023

Corrective Action Required:

1	Misc	-Provide permanent plaque required per NEC 705 -Provide PV warning labels for DC raceway at maximum 10 ft interval -Provide all required labels per plan -Submit revised plan on DC raceway and correct DC conductors size -Provide proper bonding connection at AC disconnect. Either remove enamel between lug and disconnect enclosure for direct metal-metal contact or install proper bonding screw, not sheet metal screw
---	------	---

Comments: