

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220623
Address: 2030 SW RED BARN LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Bobby Richest	Passed	Tuesday, August 15, 2023

Informational:

1	Misc	2-21-23 RH. Forms are up and aggregate is placed and compacted. Approved to pour.
		2-28-23 RH. While checking the slope for the approach connected to sidewalk multiple areas were found to be above the 2% allowed. Approach failed inspection.
		8-15-23 BR Driveway is constructed to LS specification.

Comments: