

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRLD20231003
Address: 3620 SW WARD RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Patrick Schonfeldt	Partial	Wednesday, August 16, 2023

Corrective Action Required:

1	Misc	3-31-23 PS Erosion control has not been installed on site
		4-3-23 PS Contractor has completed cutting down remaining trees on site. No update to erosion control on site
		4-11-23 PS No update to erosion control on site per approved plans
		4-25-23 PS No additional erosion control has been added to site since 4-17 install
		5-1-23 PS Crew on site is chipping trees that have been cut down
		5-12-23 PS Crew chipped some of the tree piles but not all on site. No change to erosion control on site since 4-17 install
		5-31-23 PS No activity or change to site since last inspection.
		6-29-23 PS Crew on site today and yesterday 6/28 removing tree piles on east side of project
		7-17-23 PS No activity on site today

7-21-23 PS No activity on site today

7-25-23 PS Tree crew on site today removing tree and brush piles from site

7-26-23 PS No activity on site today. Mulch piles along corner of Ward and 150 were spread out yesterday.

8-1-23 PS No activity on site today

8-3-23 PS No activity on site today

8-7-23 PS Tree crew on site today removing tree and brush piles from site

8-11-23 PS No activity on site

8-14-23 PS No activity on site

8-16-23 PS No activity on site

Comments: