

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20220125

Address: 1231 NW MAIN ST, LEES SUMMIT, MO 640861100 NW MAIN ST, LEES SUMMIT, MO 640861220 NW
MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	John Jackson	Partial	Monday, August 21, 2023

Informational:

1 Misc

08/15/23 Tuesday JMJ (Freedom Concrete)

Contract has formed and place material to pour side along Main Street.
Contractor is pouring sidewalks on the Northside of Main Street.

8/16/23 Wednesday JMJ (Freedom Concrete)

Continued pouring sidewalks on the Northside Main Street heading
Northwest.

Contractor jumped to the Southside heading Southeast because asphalt base
is being installed today also.

08/17/23 Thursday JMJ (Freedom Concrete)

Continued pouring sidewalks on the Northside Main Street heading
Northwest.

08/18/23 Friday JMJ (Freedom Concrete)

Contractor is on pouring sidewalks the Southside of Main Street moving
Northeast along building #1.

08/21/23 Monday JMJ (Freedom Concrete)

Contractor continued to construct sidewalks on the Westside of Main Street

heading North toward NW Victoria Drive.

Comments: