

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20233392

Address: 3746 SW CLAYTON PL, LEES SUMMIT, MO 640823744 SW CLAYTON PL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                                  | Inspector: | Outcome: | Date:                       |
|--------------------------------------------------------------|------------|----------|-----------------------------|
| <b>Underslab Plumbing Inspection</b><br><b>- Residential</b> | Kyle Beard | Failed   | Tuesday, August 22,<br>2023 |

Informational:

|   |                             |                                                                                                                                                                                                     |
|---|-----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Miscellaneous<br>Correction | Footing inspection must pass before an under ground plumbing can be completed. Have a third party inspection letter uploaded since the footing has already been completed without a city inspection |
|---|-----------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

**Comments:**