

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20231517
Address: 500 NW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Alex Fischer	Failed	Wednesday, August 23, 2023

Corrective Action Required:

1	Misc	No inspection performed -uncover covered front porch -revise and submit basement plans to show as built -provide I-joist and truss packets on site for inspection
---	------	--

Corrective Action Required:

2	Misc	NOT A COMPLETE LIST -Missing fire blocking at top plate north wall master bedroom -strap 2 in DWV PROVIDE TRUSS PLANS AND I JOIST PLANS RESUBMIT PLANS TO SHOW AS BUILT
---	------	--

Comments: