CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20233392

Address: 3746 SW CLAYTON PL, LEES SUMMIT, MO 640823744 SW CLAYTON PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Underslab Plumbing Inspection Alex Fischer Not Ready Friday, August 25, 2023

- Residential

Informational:

1 Miscellaneous Footing inspection must pass before an under ground plumbing can be

Correction completed. Have a third party inspection letter uploaded since the footing

has already been completed without a city inspection

Corrective Action Required:

2 Misc -clear gravel from drain tile for underslab inspection

Comments: