

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225393
Address: 801 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Mitchell Schwarz	Failed	Monday, August 28, 2023

Corrective Action Required:
1 Misc

- support boxes throughout
- secure my cable within 12" box throughout
- complete ductwork 202 locker
- complete plumbing in 203
- protect waterlines in 203
- protect water lines running through studs in 203
- plumbing in way of electrical box at sink 211

Comments: